## **DARWELL LAGOON COMMISSION**

## **PROJECT COST SUMMARY**

## REGIONAL WASTEWATER TRANSMISSION LINE - PHASE A (SANDY BEACH to ONOWAY)

					Spent to Date 30-Nov-20		% Spent
Construction					•		
Wastewater Transmission	Line \$4	1,300,000.00			\$	-	
Lift Station No. 1 and SRS	\$1	1,800,000.00			\$	-	
Lift Station No. 2	\$1	1,200,000.00			\$	-	
Miscellaneous	\$	702,000.00			\$	-	
	Construc	tion Budget	\$	8,002,000.00	\$	-	0.0%
Engineering							
Proposal	\$	493,929.00					
Change Order No. 1	\$	17,150.00					
Change Order No. 2	\$	88,426.00					
Change Order No. 3	\$	30,186.00					
Eng. Contingency	\$	80,309.00					
Liig. Contingency	•	ering Budget	\$	710,000.00	Ś	246,314.95	34.7%
				,	<u></u>	,	
Project Management Services			\$	100,000.00	\$	57,210.76	57.2%
Miscellaneous							
Budget Remaining	\$	32,995.58					
Lunch -Lagoon Phase A	\$	340.00			\$	340.00	
Brownlee LLP	\$	5,380.45			\$	5,380.45	
Town of Onoway	\$	570.80			\$	570.80	
Hall Rental	\$	50.00			\$	50.00	
Hall Rental	\$	40.00			\$	40.00	
Hall Rental	\$	40.00			\$	40.00	
Brownlee LLP	\$	10,183.17			\$	10,183.17	
Town of Onoway	\$	400.00			\$	400.00	
	Miscelland	eous Budget	\$	50,000.00	\$	17,004.42	34.0%
Contingency			\$	831,200.00	\$		0.0%
					<u> </u>		
PRO	DJECT COST	Γ SUMMARY	\$	9,693,200.00	\$	320,530.13	3.3%
	Water	for Life Grant	Ś	8.723.880.00			
Water				8,723,880.00 5,000,000.00	_¢ :	5,000,000.00	

**Approved Water for Grant Amount** \$11,272,500.00